

**GOVERNMENT OF TELANGANA  
ABSTRACT**

PMGSY Phase XA- Package No. AP 01 XA 82 -Construction of 4 vents of 16.50 mts Span High level Bridge on Road from PR Road to Choupanguda village of Wankidi mandal in Adilabad erstwhile - According Post Facto Extension of Agreement Time up to 31.03.2016 without penalty - Orders - Issued.

---

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 284**

**Dated: 22-04-2017**  
**Read the following:-**

1. G.O.Ms.No.330, PR&RD (Progs.II) Dept., dated: 17.9.2010.
2. From the CE, PR, Hyd. Lr. No.AEE /DEEIII/PMGSY  
XA0ADB/Bridge/EOAT & RAS/2017, dt.27.11.2015 and  
07.03.2017.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 31.03.2016 for a period of (499) days with out imposing a penalty in respect of work "Construction of 4 vents of 16.50 mts Span High level Bridge on Road from PR Road to Choupanguda village of Wankidi mandal in Adilabad erstwhile (now Asifabad/ Komurambheem District)" under PMGSY Phase XA as the delay is not attributed to the contractor due to delay in approval designs & rainy season.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P.SINGH  
CHIEF SECRETARY TO GOVERNMENT &  
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)**

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
Copy to:  
The OSD to Minister (PR&RD).  
SF/SC.

**//FORWARD BY ORDER//**

**SECTION OFFICER**